

WEEKLY PROJECT SUMMARY



Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND 58102
Ph. (701) 237-5065

Week Ending: 3/11/18

Project: Fish Lake Dam Modification

Project No.: 8513-001

Contractor: Hough Construction.
Sub:

Weather Summary This Week: Highs ranged from low-20's to low-30's. Lows ranged from single digits to mid-20's.

Work Completed This Week:

Monday – No construction activity due to storm.

Tuesday – No construction activity.

Wednesday – Started setting weir #1 (closest to dam)

Thursday – Finished setting weir #1 (closest to dam) and fine grading crest.

Friday – Started setting weir #4 (farthest from dam).

Saturday – No construction activity.

Sunday – No construction activity.

Weather Delays (Days lost to weather): Monday due to snow storm.

Challenges and Solutions:

- None

Projected Work Schedule for Next Week: Finish installing weirs and placing class 3 riprap.

Additional Comments: None

Resident Project Representative: Mike Buerkley, 701-371-9866

Date: 3/12/18

WEEKLY PROJECT SUMMARY



Setting weir 1 with help of DNR



Grading crest.



Setting weir 4.



Weir 1 set.



Weir 1 set.



Setting weir 4.