

WEEKLY PROJECT SUMMARY



Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND 58102
Ph. (701) 237-5065

Week Ending: 5/6/18

Project: Fish Lake Dam Modification

Project No.: 8513-001

Contractor: Hough Construction.
Sub:

Weather Summary This Week: Highs ranged from upper-50's to mid-80's. Lows ranged from upper-30's to low-60's. Rain late Monday night approx. $\frac{3}{4}$ "

Work Completed This Week:

Monday – Hauled rock to dam.

Tuesday – No construction activity.

Wednesday – No construction activity.

Thursday – Resumed placing rock and weirs.

Friday – Continued placing rock and weirs.

Saturday – No construction activity.

Sunday – No construction activity.

Monday (5-7) – Finished weirs and south berm. All construction complete, seeding yet to finish.

Weather Delays (Days lost to weather): None.

Challenges and Solutions: None.

Projected Work Schedule for Next Week: Seed and clean-up access road.

Additional Comments:

Resident Project Representative: Mike Buerkley, 701-371-9866

Date: 5/9/18



Placing rock



Placing rock



Placing rock

WEEKLY PROJECT SUMMARY



Rapids complete



Rapids complete



Rapids complete