

## WEEKLY PROJECT SUMMARY



**Houston Engineering, Inc.**  
1401 21st Avenue North  
Fargo, ND 58102  
Ph. (701) 237-5065

**Week Ending:** 3/18/18

**Project:** Fish Lake Dam Modification

**Project No.:** 8513-001

**Contractor:** Hough Construction.  
**Sub:**

**Weather Summary This Week:** Highs ranged from low-30's to upper-30's. Lows ranged from single digits to mid-teens.

### **Work Completed This Week:**

**Monday** – No construction activity.

**Tuesday** – No construction activity. Hauled rock.

**Wednesday** – No construction activity. Seeded and placed blanket on north berm. Hauled rock.

**Thursday** – No construction activity. Hauled rock.

**Friday** – No construction activity. Hauled rock.

**Saturday** – No construction activity.

**Sunday** – No construction activity.

**Weather Delays (Days lost to weather):** None

### **Challenges and Solutions:**

- Melting conditions preventing trucking rock to dam site.

**Projected Work Schedule for Next Week:** Finish installing weirs and placing class 3 riprap.

**Additional Comments:** None

**Resident Project Representative:** Mike Buerkley, 701-371-9866

**Date:** 3/19/18